

**Uptown Construction Update**  
**August 18, 2017**

**Post Oak Boulevard - North Segment Construction / 610 to San Felipe**

- Storm sewer installation on the northbound side of Post Oak Boulevard continues from San Felipe northward.
- Cross connections for storm sewer work will begin this weekend.
- Paving by Four Oaks is now completed. Paving will continue south of Four Oaks toward San Felipe.

**Post Oak Boulevard - Middle Segment Construction / San Felipe to Westheimer**

- Paving is approaching Guilford in the southbound lanes of Post Oak Boulevard. It will continue to move northward to Ambassador in the next week.
- Installation of the sanitary sewer on the southbound side continues northward to San Felipe.
- Installation of the waterline on the southbound side continues toward Ambassador Lane.
- Temporary sidewalk will be constructed at Post Oak Central.
- Foundations have been poured for the extension of the stainless-steel arch at BLVD Place. Lift and placement is scheduled to occur during the night on September 9<sup>th</sup> to early morning September 10<sup>th</sup>.

**Post Oak Boulevard - South Segment Construction / Westheimer to Richmond**

- Hand tunneling under the intersection of Post Oak Boulevard and West Alabama, necessary because of the extensive utilities in the space, is now completed. The storm connection continues.
- Roadway excavation, base and pavement work on the three northbound lanes from Fairdale to Hidalgo continues.
- The installation of the waterline (east and west) on Hidalgo continues. Wet connections will be completed next week.
- Temporary traffic signal installation at Westheimer continues (night work).
- Work on the sanitary improvements continues.

CenterPoint, AT&T and other contractors continue the adjustment and relocation work in the area.

**All work subject to change based on weather conditions and utility conflicts.**