

Uptown Construction Update
August 31, 2018

Post Oak Boulevard – North Segment Construction / 610 to San Felipe

- Paving for the median transit lanes continues between San Felipe and 610 West Loop
- Pavers for new sidewalks continue to be installed on the southbound side from Camden Residential heading north to 610 West Loop
- Corner plazas at various intersections continue to be constructed
- Installation of sidewalk components along the northbound side continues from Garretson to 610 West Loop
- Installation of trees on the northbound and southbound sides of Post Oak Boulevard is nearing completion

Post Oak Boulevard – Middle Segment Construction / San Felipe to Westheimer

- Pavers for new sidewalks installed on southbound side from Ambassador to Guilford
- Corner plazas at various intersections continue to be constructed
- Paving on the southbound side from Ethan Allen to Westheimer nearing completion
- Installation of trees on the northbound and southbound sides of Post Oak Boulevard continues
- Paving for the median transit lanes continues from San Felipe south to BLVD Place
- Back of curb work, including pedestrian and holiday light foundations, continues in preparation for new sidewalks in the northbound lanes at various locations

Post Oak Boulevard – South Segment Construction / Westheimer to Richmond

- Preparation for back-of-curb work on southbound side from Westheimer to West Alabama begins
- Installation of sidewalk components continues in various locations
- Pavement removal and installation of communications conduit continues in the center median
- Construction of retaining wall at Hidalgo Pond sidewalk begins
- Continue installation of storm crossing on west side of Post Oak Boulevard and Westheimer
- Continue installation of electrical conduit and lighting on the southbound side from Fairdale to Parkview
- Primary electrical installation continues in the median from Hidalgo to Westheimer

All work subject to change based on weather conditions and utility conflicts.