

Uptown Construction Update
July 28, 2017

Post Oak Boulevard – North Segment Construction / 610 to San Felipe

- Storm sewer installation on the northbound side of Post Oak Boulevard continues from San Felipe northward.
- Storm sewer work on Westbriar will occur Sunday the 30th to Monday the 31st.
- Paving by Four Oaks is now completed. Paving will continue south of Four Oaks toward San Felipe. Paving will move to the northbound side of Post Oak Boulevard the week of August 6th, starting at San Felipe.

Post Oak Boulevard – Middle Segment Construction / San Felipe to Westheimer

- Paving is approaching Guilford in the southbound lanes of Post Oak Boulevard. It will continue to move northward to Ambassador in the next week.
- Installation of the sanitary sewer on the southbound side continues northward to BLVD Place.
- Installation of the waterline on the southbound side continues toward Ambassador Lane.
- Clearing and preparation for the extension of the stainless-steel arch at BLVD Place continues.

Post Oak Boulevard – South Segment Construction / Westheimer to Richmond

- Roadway excavation, base and pavement work on the three northbound lanes from Fairdale to Hidalgo continues.
- The 12-inch waterline installation to the north side of West Alabama is completed.
- The installation of the waterline (east and west) on Hidalgo has begun.
- The storm connection under West Alabama on northbound Post Oak Boulevard continues. Hand tunneling is necessary because of the extensive utilities in the space and will continue through next week.
- Temporary traffic signal installation at Westheimer continues.
- Work on the sanitary improvements continues at West Alabama.

Centerpoint, AT&T and other contractors continue the adjustment and relocation work in the area.

All work subject to change based on weather conditions and utility conflicts.