

**Uptown Construction Update**  
**May 25, 2018**

**Post Oak Boulevard – North Segment Construction / 610 to San Felipe**

- Asphalt subgrade will be laid to prepare for the installation of sidewalk pavers on the southbound side
- Installation of pedestrian light foundations will proceed from Garretson to 610 on the northbound side
- Installation of trees on both the northbound and southbound sides of Post Oak Boulevard continues
- Communication duct bank tie-ins in the median continues

**Post Oak Boulevard – Middle Segment Construction / San Felipe to Westheimer**

- Storm sewer and sanitary work continues in the northbound lanes at Lynn Lane
- Paving continues in the northbound lanes from Guilford moving north toward Lynn Lane
- Installation of trees on the southbound side continues from Moxies toward Westheimer
- Back of curb work, including holiday light foundations, continues in preparation for new sidewalks in the southbound lanes at various locations

**Post Oak Boulevard – South Segment Construction / Westheimer to Richmond**

- Continue back of curb work in various locations in preparation for new sidewalks
- Installation of new live oak trees south of West Alabama will continue on both the northbound and southbound sides
- Complete waterline crossing at Westheimer in northbound lanes
- Continue installation of storm crossings and inlets on southbound side of Post Oak Boulevard from Westheimer to West Alabama
- Continue waterline installation on southbound side of Post Oak Boulevard from Westheimer to West Alabama
- Continue pavement removal on the southbound side of Post Oak Boulevard
- Continue primary electrical installation in the median

Centerpoint, AT&T and other contractors continue the adjustment and relocation work in the area.

If you have questions, please contact us at [construction@uptown-houston.com](mailto:construction@uptown-houston.com).  
*All work subject to change based on weather conditions and utility conflicts.*