

**Uptown Construction Update**  
**September 15, 2017**

**Post Oak Boulevard - North Segment Construction / 610 to San Felipe**

- Storm sewer installation on the northbound side of Post Oak Boulevard continues from San Felipe northward.
- Cross connections for storm sewer work continues through this weekend.
- Waterline installation on the northbound lanes starting at San Felipe will begin next week.
- Paving work will begin at northbound lanes starting from San Felipe northward.

**Post Oak Boulevard - Middle Segment Construction / San Felipe to Westheimer**

- Installation of the sanitary sewer in the southbound lanes continues northward to San Felipe.
- Paving continues northward in the southbound lanes of Post Oak Boulevard. It will continue to move northward to BLVD Place.
- Installation of the waterline on the southbound side near 6 BLVD is complete and continues northward at BLVD Place.
- The extended stainless steel arches at BLVD Place have been placed on their new foundations.

**Post Oak Boulevard - South Segment Construction / Westheimer to Richmond**

- Sanitary sewer installation continues on the northbound lanes.
- Roadway excavation, base and pavement work on the three northbound lanes from Fairdale to Hidalgo also continues.
- The installation of the waterline (east and west) on Hidalgo continues. Wet connections will be completed next week.
- Storm drainage structures work south from West Alabama will continue.

CenterPoint, AT&T and other contractors continue the adjustment and relocation work in the area.

**All work subject to change based on weather conditions and utility conflicts.**