

Uptown Construction Update September 2, 2016

The Westheimer Waterline Construction

- The contractor has now completed the milling and overlay of the 2 impacted lanes along Westheimer from Post Oak Boulevard to Sage.
- The remaining activities consist of sidewalk and curb restoration, and vehicle loop detectors at the southbound lanes of Sage (just north of Westheimer). This work should be completed within the next two weeks.

The Westheimer Sanitary Construction

- The tunnel under Westheimer is complete and the shafts along Post Oak Boulevard have now been backfilled.
- Landscaping and tree restoration of the Post Oak Boulevard portion of the project will begin the week of September 5th. We anticipate completion by the end of the week.
- Traffic control along Post Oak Boulevard will be removed and normal operations will be restored by the middle of September.
- The sewer installation work along Westheimer (between Post Oak Boulevard and IH-610) should be completed by Sunday the 4th.
- The removal of the abandoned sanitary manholes will be performed during the week of September 5th.
- Pavement restoration consisting of milling and overlaying the northern most 2 east bound lanes should start sometime during the week of September 5th.
- Final completion of construction is anticipated in mid-September, once the removal of the abandoned sanitary sewer manholes is completed and landscaping is restored.

Post Oak Boulevard – North Segment Construction / San Felipe to 610

- The storm sewer outfall connection in front of the Camden Apartments and across the roadway to McDonald's has now progressed to the north bound lanes of Post Oak Boulevard. We anticipate completion by September 9th.
- We have completed the water line crossing of Uptown Park. We will install the water line from Uptown Park towards IH-610 starting the week of September 5th. We will also continue the water line installation south in front of The Inverness Condominiums, towards the Four Oaks office complex.
- The center median excavation, between Uptown Park and Four Oaks, will begin the week of September 5th. Temporary pavement of the median will then follow the excavation.
- Temporary signals and poles will continue to be installed in anticipation of switching over traffic to the median the week of September 12th between Uptown Park and Four Oaks.
- CenterPoint Electric will be working to adjust their duct just south of IH-610 starting September 8th. Their work includes relocating poles to the new right-of-way. This is mostly night work and will take approximately 3 weeks to complete.

Uptown Construction Update
September 2, 2016

If you have any questions, please feel free to contact us at construction@uptown-houston.com.

As always, the schedule of activities is dependent on weather.