

# Uptown Construction Update

## The Westheimer Waterline Construction

- Good news! The waterline activities are complete and services have been transferred to the new line.
- We will begin milling and overlaying the northern most two west bound lanes the week of August 29<sup>th</sup>.
- We anticipate final completion the week of September 5th.

## The Westheimer Sanitary Construction

- We anticipate the construction of the sewer tunnel (north/south on Post Oak Boulevard, under Westheimer) to be completed by August 25<sup>th</sup> and the tunnel shafts to be backfilled by September 4<sup>th</sup>.
- Landscaping and tree restoration of the Post Oak Boulevard portion of the project will begin the week of September 5<sup>th</sup> and be completed by the end of that week.
- Traffic control along Post Oak Boulevard will be removed and normal operations will be restored by the middle of September.
- The work along Westheimer (between Post Oak Boulevard and IH-610) should be completed the week of August 27<sup>th</sup>.
- The removal of the abandoned sanitary manholes will occur during the week of August 29<sup>th</sup>.
- Pavement restoration (consisting of milling and overlaying the northern most 2 east bound lanes) should start the week of September 5<sup>th</sup>.
- Final completion is anticipated around mid-September, once the removal of the abandoned sanitary sewer manholes is completed.

## Post Oak Boulevard – North Segment Construction / San Felipe to 610

- We will complete the removal and relocation of the center median trees by August 29<sup>th</sup>. During this time, some additional trees will be removed and relocated in front of the Camden Apartments and Inverness Condominiums. The work will be performed at night during the week and in the mornings on weekends.
- The storm sewer outfall connection will begin in front of the Camden Apartments and extend across the roadway towards McDonalds. This activity will be performed at night and begin the week of August 22<sup>nd</sup>.
- The south bound water line installation will continue with the work concentrated between IH-610 and The Inverness Condominiums.
- The center median excavation will continue south of Uptown Park to Westbriar. Temporary pavement within the median will be placed from IH-610 to Westbriar.
- Temporary signal & poles will continue to be installed in anticipation of switching over traffic no later than mid-September.

If you have any questions, please feel free to contact us at [construction@uptown-houston.com](mailto:construction@uptown-houston.com).

***As always, the schedule of activities is dependent on weather.***