

Uptown Construction Update
April 21, 2017

Post Oak Boulevard – North Segment Construction / 610 to San Felipe

- Storm sewer work on the southbound side of Post Oak Boulevard between 610 and San Felipe continues to progress.
- Paving on the southbound roadway of Post Oak Boulevard continues toward San Felipe.
- Temporary signals at the intersection of Post Oak Boulevard and San Felipe will be operating the week of April 24th.
- Centerpoint, AT&T and other contractors continue the adjustment and relocation work in the area.

Post Oak Boulevard – Middle Segment Construction / San Felipe to Westheimer

- Work will continue on the set of stainless steel arches at the intersection of Post Oak Boulevard and Locke Lane.
- Trees have been removed from the medians from Westheimer to Guilford Court. Along with the tree removal, some existing utilities within the median will be lowered to accommodate the temporary pavement.
- Following tree removal, temporary asphalt pavement will be placed in the median area.
- Sanitary sewer work is underway north of Westheimer.
- Once the water line is installed, pavement restoration will begin from Westheimer north towards Guilford.

Post Oak Boulevard – South Segment Construction / Westheimer to Richmond

- Work has begun on the set of stainless steel arches at the Manhattan Condos and Hidalgo Pond.
- Westheimer ring will be removed on 4/22.
- Water line installation is underway north of Fairdale, along the west side of Post Oak Boulevard.
- Tree removal in the median will begin the week of 4/24.
- Early May, water line installation will shift to east side of Post Oak Boulevard, starting at Hidalgo to W. Alabama along with selected tree removal to facilitate work.
- Early May, temporary signals will be installed at Hidalgo.
- Hidalgo ring removal is tentatively scheduled for 5/06.

All work subject to change based on weather conditions and utility conflicts.