

**Uptown Construction Update
December 8, 2017**

Post Oak Boulevard – North Segment Construction / 610 to San Felipe

- Tree planting will continue. Construction of sidewalks (including grade beams, paver base and pavers) will begin in the southbound lanes
- Paving work continues in the northbound lanes moving past IMT Post Oak Residential toward the West Loop
- Temporary sidewalks will continue to be installed in various locations
- Hollyhurst will return to two-way traffic at the first of the year

Post Oak Boulevard – Middle Segment Construction / San Felipe to Westheimer

- The median between Locke Lane and Guilford will be excavated for pavement.
- Paving of a small section near Westheimer will occur.
- Back of curb work will begin in front of Post Oak Central.

Post Oak Boulevard – South Segment Construction / Westheimer to Richmond

- Completed the construction of the Hidalgo Pond sheet pile wall
- Paving of the Hidalgo intersection will continue after Christmas
- Sanitary sewer manholes will be installed from Fairdale to Hidalgo on the southbound side.
- Pavement will begin to be removed in the southbound lanes by the Waterwall
- Temporary sidewalks continue to be constructed

Centerpoint, AT&T and other contractors continue the adjustment and relocation work in the area.

All work subject to change based on weather conditions and utility conflicts.