

**Uptown Construction Update
September 29, 2017**

Post Oak Boulevard – North Segment Construction / 610 to San Felipe

- Storm sewer installation on the northbound side of Post Oak Boulevard continues from San Felipe northward.
- Paving work has begun at northbound lanes starting from San Felipe northward.
- Cross connections for storm sewer work continues.
- Waterline installation on the northbound lanes has begun.
- The installation of tree wells for later planting of the new trees will begin within two weeks.
- Work for the extension of the arches at the Post Oak Central location will begin within a week.

Post Oak Boulevard – Middle Segment Construction / San Felipe to Westheimer

- Installation of the sanitary sewer in the southbound lanes continues to San Felipe.
- Paving continues northward in the southbound lanes of Post Oak Boulevard. It will continue to move northward to BLVD Place.
- Installation of the waterline on the southbound side continues northward at BLVD Place.
- The 24 inch waterline crossing of Post Oak Boulevard near Ambassador will begin within a week.

Post Oak Boulevard – South Segment Construction / Westheimer to Richmond

- Sanitary sewer installation continues on the northbound lanes.
- The waterline installation from West Alabama to Westheimer continues.
- Roadway excavation, base and pavement work on the three northbound lanes from Fairdale is now continuing toward West Alabama.
- Storm drainage structures work south from West Alabama will continue.
- Removal of trees from West Alabama to Dillard's will occur this weekend.

- The extended arches at the Hidalgo Pond / Manhattan will be placed on their new foundation this weekend.

Centerpoint, AT&T and other contractors continue the adjustment and relocation work in the area.

If you have questions, please contact us at construction@uptown-houston.com.

All work subject to change based on weather conditions and utility conflicts.